

3 Week Look Ahead

BMR Reimbursable Project

T-40 Rancho Bernardo Rd.: North Side

- **Week of 11/27/17:**
 - No activity this week
 - New demo lines have been marked out by PDC → NEW DEMO PAVE 12/4 - 12/9
- **Week of 12/4/17:**
 - MGI crew will be onsite to demo and grade parking lot and finish the excavation and base installation at the corner where the old signal pole was located.
 - Base pave phase 1 in front of gas station (possible night work).
- **Week of 12/11/17:**
 - move fence line to phase 2 (night work)
 - Start clearing and grubbing and demo for phase 2
- **Week of 12/18/17:**
 - Start installation of retaining wall in phase 2
 - SDGE will mobilize AM Ortega to start trenching for SDGE pedestal and transformer relocation. They can work simultaneously with DMI.

• WATER SERVICE CC - APPROVED -

↳ SCHEDULE TO START AS SOON AS COST IS APPROVED -

↳ TARGET START DATE 12/11 FOR
BERNARDO CENTER WORK

↳ COMPLETION DATE OF 1/5/18

• RTP CURB/SIDEWALK + PAVE