

Rancho Bernardo Road T-40 Project Durations

Phase 1 (Phase 2 On Traffic Control Plan)

1 Setup Traffic Control, Demo & Prep For SDG&E	2 Weeks	complete
2 SDG&E Work, Time Frame	2 months	complete
3 Traffic Signal relocations and modifications	3 weeks	complete
3 Surface Improvements (C&G, Asphalt & sidewalk)	4 Weeks	complete
4 Temp Striping & Removal of Traffic Control	3 Days	complete
5 Misc. Irrigation / Landscaping	5 Days	2/1/18 thru 2/7/18
Note: Storm Drain will be a seaparate phase	3 Weeks	complete

Phase 2 (Phase 1 On Traffic Control Plan)

1 Setup Traffic Control,	1 Day	complete
2 Retaining Wall	8 Weeks	2/5/18-4/6/18
3 Demo Existing Improvements Prep For SDG&E	5 Days	complete
4 SDG&E Relocate Pedestal	4 weeks	1/22/18-2/9/18
5 Surface Improvements (C&G, Asphalt & sidewalk)	4 Weeks	3/12/18 thru 4/6/18
6 Adjust Utilities To Grade	5 Days	4/9/18 thru 4/13/18
7 Removal of Traffic Control	2 Days	4/16/2018
8 Misc. Irrigation / Landscaping	5 Days	4/16/18 thru 4/23/18
9 SDCWA Relocations/Fire hydrant	3 weeks	4/6/18-4/23/18

Phase 3 (Phase 3 On Traffic Control Plan)

1 Setup Traffic Control	1 Day	complete
2 Prep For Asphalt Cap/Overlay - Header Grind	1 Day	4/5/2018
3 Asphalt Cap	1 Day	4/6/2018
4 Grind Out Temp Striping & Install Ultimate Striping	2 Days	4/13/2018 thru 4/14/18

Phases 2&3 will be conducted simultaneoulsy

Phase 4 (Phase 4 On Traffic Control Plan)

1 Setup Traffic Control, Demo & Prep For Utilities	1 Day	4/15/2018
2 AT&T - Relocate Vaults & Pedestal	2 weeks	4/19/18 thru 5/3/18
3 Water Authority - Relocate Utilities	1 week	4/26/18 thru 5/3/18
4 Demo Existing Street Improvements	2 Days	4/16/18 thru 4/18/18
5 Surface Improvements (C&G, Asphalt & sidewalk)	3 Weeks	5/4/18 thru 5/25/18
6 Striping & Removal of Traffic Control	2 Days	6/1/18 thru 6/2/18