

Scope	Duration	Completion
1 Storm Drain Work	3 weeks	Complete
2 ATT and TWC relocations	2 weeks	1/22/18 thru 2/5/18
3 Demo/Excavation	1 week	2/5/18 thru 2/12/18
4 Install base	2 days	2/12/18 thru 2/13/18
5 Signal relocation/mod	2 weeks	1/29/18 thru 2/12/18
6 C&G/sidewalk	3 days	2/14/18 thru 2/16/18
7 Base pave	2 days	2/19/18 thru 2/21/18
8 Cap pave	2 days	2/26/18 thru 2/27/18
9 Final Striping	2 days	3/6/18 thru 3/8/18
10 Signal loops	2 days	3/12/18 thru 3/13/18