

3 Week Look Ahead

BMR Reimbursable Project

T-45 Bernardo Ctr.:

- **Week of 1/15/18:**
 - Continue trench restoration. Should be finished on Thursday 1/18
- **Week of 1/22/18:**
 - Start relocations for ATT and TWC
 - Relocations will take approx. 2 weeks.
- **Week of 1/29/18:**
 - Continue relocations for ATT and TWC
 - Start relocations for traffic signal